

REFURBISHMENT WORKS AT THE INTERNATIONAL PASSENGER CONCOURSE

PROJECT NOTICE UPDATE (No.: 8)

To : All Airport Users
Date of Issue : Monday 08th August 2022
Subject : Replacement of International Terminal Concourse Ceiling and New Flooring

Update No. 8

Installation of the new ceiling and floor tiles within the hoarded area off in front of international check-in counters, 9 to 18, will be completed on Monday 15th August 2022.

The next phase of works is scheduled as follows;

- Contractor will commence works to shift hoarding to the DMC's operating areas and at the public waiting area. It will be conducted after the departure of Emirates Airline 708 to Dubai on the evening of Monday 15th August 2022.
- The hoarding may take several days to be completed and is expected to be in place until Monday 14th November 2022. This particular work to install the new hoarding will be done every night of the week until completed.
- Upon completion of the new hoarding, directional signages will be affixed as required to guide and advise passengers and airport users.
- Arriving passengers will be channeled through a tunnel area whilst the DMC facilities within the hoarding will be demolished and new facilities built for them. A temporary setup will be introduced for these DMC's and this will be located near the telecommunications sales outlets.
- Meeters and greeters will have to be positioned beyond the two telecommunications sales outlets (nearer the zebra crossing) as current waiting area will be hoarded off. Waiting for passengers immediately after the temporary arrival lounge exit point which is before the telecommunications sales outlet is prohibited in order to prevent congestion at this area due to reduced movement space.
- Once the hoarding has been erected, works will then commence within to demolish existing ceiling and DMC facilities. Thereafter work will continue with the installation of a new ceiling, a new tiled flooring and new tiles on the half wall of public waiting area.
- Furthermore, to this updated project notice, is a separate document of the intended new hoarding plan (demarked as purple).

Noisy works and some dust may be generated throughout this project phase and all measures will be undertaken to reduce the inconveniences to all airport users.

We thank you for your understanding.

Further Information

For further information, kindly contact the Project Co-ordinator, Mr Marlon Santache: msantache@scaa.sc and Mr Samuel Toussaint: satoussaint@scaa.sc

Thank you.